

## Iowa Communications Network OSP Post-Construction Punch List

**Project Name:** \_\_\_\_\_

**OSP Log # and/or RFS #:** \_\_\_\_\_

**Requested by:** \_\_\_\_\_

**Request Date:** \_\_\_\_\_

**Completed by:** \_\_\_\_\_

**Completion Date:** \_\_\_\_\_

**Contractor:** \_\_\_\_\_

**Contractor Contact/#** \_\_\_\_\_



### PROJECT LOCATION

**County** \_\_\_\_\_ **Township/Range/Section** \_\_\_\_\_

**City or Nearest City** \_\_\_\_\_ **Distance to City** \_\_\_\_\_

**Street/Highway or Address** \_\_\_\_\_ **Nearest Cross Street** \_\_\_\_\_

Installation / Items	Acceptable Y/N or NA	Locations of Issue (use station #)	Comment: (provide labeled pictures of any issues)
<b>Bore Pits, Trenches, and Excavations:</b>			
Backfilled:			
Soil restored:			
Sufficiently Tamped (no settling):			
Equipment damage to lawn restored:			
Conduit installed at proper depths:			
Concrete resotred:			
Located within ROW:			
Warning Markers Placed (5' height in DOT ROW):			
Trash & Debris Removed:			
<b>Handhole Installation:</b>			
Handholes set level to grade:			
If buried; depth:			
Crushed rock base for handholes:			
Wire mesh on top of rock:			
Conduits:                      Minimum of 6" above rock:			
Conduits plugged:			
Pull rope in conduit:			
Locate wire conduit plugged:			
Cables properly coiled (not protruding into lid):			
Backfilled and Compacted:			
Sufficiently Tamped (no settling):			
Marker/TriView set with 5' height in DOT ROW:			
ICN placard installed in lid			
ICN cable tags on cable.			

